




## Ashalim Plot A Project

### Construction of 121 MW Thermo Solar Power Plan in the Negev

September 2016




Project location

# Project Location – Plot A



# Project location – Plot A

Solar energy's silicon valley is under construction near by the town of Ashalim – a complex of four projects of 340 MW total power installed






# The Project

# Summary of the Project

Description of the project	BOT (build, operate, transfer) concession agreement for planning, financing, construction and operation of a thermo-solar power station for 28 years through 2043
Description of the project	The project is a milestone in the implementation of a national objective of 10% electricity generation from renewable energies by 2020. The project is being constructed pursuant to National Outline Plan (NOP) 10/B/1 – Solar Power Stations at Ashalim, which has been approved by the Government
Total project volume	Approximately NIS 4 billion
Duration of the construction period	3 years 7/2015 to 7/2018
The electricity purchaser	Israel Electric Corporation with State guarantee
Global financing	USA OPIC, European EIB, Israeli Bank Leumi, Bank Hapoalim and a consortium of Israeli financial entities

# Project Schedule





## Main Technology Properties

Natural  
gas

Up to 15%  
of generated  
energy

Thermal  
storage

Molten salt;  
4.5 hours

Cooling

Water

Land area

About 3.9  
Million m<sup>2</sup> –  
Israel Land  
Authority land

Technology

Parabolic  
trough

Annual  
output

About 440  
GWh  
Supply to  
about 60,000  
Homes (Haifa)


Power

136MW  
steam turbine






# Project Layout




# Project Layout





How it works

# Technology in a Nutshell – Parabolic Trough



Sunlight is collected by a panel system in the solar field – parabolic mirrors supported by a metal construction


The mirrors track the sun and concentrate sunlight to special tubes that are at the focus of the parabola

Due to the irradiation concentrated to the tubes, a heat transfer fluid (a synthetic oil with unique thermal specifications) that is flowing inside the tubes is reaching a temperature of about 400 °C


Using heat exchangers, the heat is transferred to water, which turns into steam, driving a turbine that generates electricity

# Technology – Parabolic Trough


Parabolic trough



Trough tracking of the sun during the day from east to west



# Solar Thermal System – Basic Configuration





# Status of Works

# Overall Progress Status – 31 July 2016

Discipline	Weight	Actual Accumulative Progress
Engineering	6 %	92.1%
Procurements	4 %	89.8%
Manufacturing and Supply	49 %	60.3%
Construction Overall	34 %	36.7%
• Civil Construction	17 %	66.2%
• Mechanical Construction	14 %	8.7%
• Electrical Construction	2 %	1.2%
• I&C Construction	1 %	0.0%
Commissioning	7 %	0.0%
<b>Project Overall</b>	<b>100 %</b>	<b>51.2%</b>

**Contract accumulative progress: 46%**





**NEGEV ENERGY**  
אנרגיה טובה לסביבה




New Mirror Modules Erected in Area 4



**NEGEV ENERGY**  
אנרגיה טובה לסביבה



Construction - Main Electrical Building civil works



**NEGEV ENERGY**  
אנרגיה טובה לסביבה



SSG Slab



**NEGEV ENERGY**  
אנרגיה טובה לסביבה



**NEGEV ENERGY**  
אנרגיה טובה לסביבה



**NEGEV ENERGY**  
אנרגיה טובה לסביבה



**First Pair of TES Heat Exchangers Erected**







Solar Field Auxiliary Electrical Building No. 1



**NEGEV ENERGY**  
אנרגיה טובה לסביבה



**NEGEV ENERGY**  
אנרגיה טובה לסביבה



# The Abengoa Crisis

## **25 November, 2015 Abengoa Financial Crisis begins:**

“ Receives Protection under Article 5 BIS of the Spanish Insolvency Law which, for a period of three months (extendable to four), allowing the company to protect and preserve the company’s value while it works on the design and development of an appropriated viability plan for its future...”



**NEGEV ENERGY**

אנרגיה טובה לסביבה

# Abengoa 5 BIS – Deep Sh.....



Actual progress: 36% ; Contractual progress: 18% ; Early works since May 2014

SB and Abenoga are sharing 50:50: Ownership (SPC), EPC, O&M

Injected Equity: 100 % ; Abengoa's share in Equity as a loan from SB

Abenoga – sole Technology Provider : Solar Field and TES (design only)

Lender's contribution: ZERO ..... out of \$800 M

# Abengoa 5 BIS – Was it expected ?

December  
2013  
Concession  
Agreement



# Abengoa 5 BIS – 9 months after – 8.8.16

Actual progress: 50% (36% in Nov. 2015) ; Contractual progress: 45%  
Effect on Completion Date: ZERO

New Structuring: EPC - SB 67.4% ; TSK 32.5%  
Ownership and O&M - SB 50% ; Noy Fund 40% ; TSK 10%

State of Israel: no change in Concession Agreement and Tariff

Abenoga – As subcontractor for Solar Field

Lender's contribution: \$ 250 M






# Design Changes

1. Schedule
2. Process



# Project Timeline




Notice To Proceed  
17.07.2015


Practical  
Completion  
16/7/2018  
36 MONTHS

# Project Timeline

**Energizing**




# Project Timeline




# Project Timeline

## Salt Melting



# Project Timeline


## TES system



# Project Timeline


1<sup>st</sup> Syncro  
18/3/2018  
32 MONTHS

## 1<sup>ST</sup> SYNCRO




1<sup>st</sup> Syncro  
18/3/2018  
32 MONTHS

# Project Timeline





## Required design modification







Thank you



**NEGEV ENERGY**  
אנרגיה טובה לסביבה